



# **San Francisco Fire Department**

**Deputy Chief of Administration  
Shayne Kaialoa**

**Fire Commission Report  
February 2024**




## Glossary of Terms

5/5	Out of service/Out of order
300A Form	OSHA Summary of Work-Related Injuries and Illnesses
3807 Event	Injury Report - did not require medical treatment
5020 Event	Injury Report - required medical treatment
ACLS	Advanced Cardiac Life Support
ACS	Auxiliary Communications Service
ADF	Ambulance Deployment Facility
AHIMT	All Hazards Incident Management Team
AOA	Airfield Operating Area (secured airfield area)
APEC	Asia-Pacific Economic Cooperation
ARFF	Aircraft Rescue Firefighting (airport apparatus used on the airfield for fighting aircraft incidents)
AWSS	Auxiliary Water Supply System
BAAQMD	Bay Area Air Quality Management District
BATEP	Bay Area Training & Exercise Program
BAUASI	Bay Area Urban Areas Security Initiative
BBR	Bureau of Building Repair (Department of Public Works)
BHU	Behavioral Health Unit (formerly known as the Stress Unit)
BLS	Basic Life Support
BOE	Bureau of Equipment
BUF	Bureau of Urban Forestry
CA TF3	California Task Force 3 - Urban Search and Rescue
CERS	California Environmental Reporting System
CIRT	Critical Incident Response Team
CJAC	California Fire Fighter Joint Apprenticeship Committee
DBE	Design-Build Entity
DBI	Department of Building Inspection
D & D	Doffing and Donning
DEM	Department of Emergency Management
DOC	Department Operations Center
DOC	Daily Operational Check
DOT	Department of Training
EAP	Event Action Plan for Planned Events
EAP	Employee Assistance Program
EFWS	Emergency Firefighting Water System
EHMR	Elastomeric Half-Mask Respirator
EMS PIP	EMS Performance Improvement Plan
EOC	Emergency Operations Center
EtOH	Ethyl Alcohol
FAR	Federal Aviation Regulations (FAA guidelines for operating)
FDOC	Fire Department Operations Center
FFCCS	Fire Fighter Cancer Cohort Study
HAZWOPER	Hazardous Waste Operations and Emergency Response
HPH	High Pressure Hydrant
HRET	High Reach Extendable Turret (piercing nozzle on ARFF rig)

HSS	Health Service System
IAFF	International Association of Firefighters
IAP	Incident Action Plan
IPSDI	International Public Safety Data Institute
JOC	Job Order Contracting
LARRO	Low Angle Rope Rescue Operational
LODD	Line of Duty Death
MCI	Multi Casualty Incident
MEP	Mechanical, Electrical and Plumbing
MSE	Minor Sidewalk Repair
NCRIC	Northern California Regional Intelligence Center – member of the National
NFA	National Fire Academy
NFORS	National Fire Operations Reporting System
NIOSH	National Institute for Occupational Safety and Health
NTP	Notice to Proceed
OES	Office of Emergency Services
OOS	Out of Service
ORD	Outreach, Recruitment and Development
PSS	Peer Support Team
PX Members	Probationary Members
RC	Rescue Captain
RS	Rescue Squad
SCBA	Self Contained Breathing Apparatus
SFIA	San Francisco International Airport
SPCC	Spill Prevention Control and Countermeasures Plan
SWOT	Strengths, Weaknesses, Opportunities and Threats
TDA	Tractor Drawn Aerials
TITF	Treasure Island Training Facility
USCG	United States Coast Guard
US&R	Urban Search and Rescue
UST	Underground Storage Tank
VAR	Vehicle Acquisition Request
WDO	Working Day Off
WOW	Wellbeing at Work
WMD	Weapons of Mass Destruction

# Homeland Security





***Homeland Security  
ADC Erica Arteseros Brown  
February 2024***

Meetings/ Events/ Training & Exercises Attended

- SFFD
  - CD1 High Level meeting
  - HS1/CD3 weekly meetings
  - ADC Coordination Meeting
  - Fire Commission Meetings
  - Black History Month Events City Hall
  - Chinese New Year mini parade
  - Chinese Lunar New Year Parade
  - Chief Phipps Funeral
  - John Muir Elementary Read-Aloud event
  - Water Supply Hose Tender demonstration event
  
- Training & Exercise
  - STC Hazmat Drill Internal planning meeting
  
- CCSF
  - National Weather Service Briefings
  - Mayor's Office Event Planning meeting
  
- NorCal Incident Management Team Working Group (AHIMT)
  - IMT Exercise
  
- Department of Emergency Management (DEM)
  - Emergency Operations credentialing task force meeting

FEMA CA-TF3

- Search Canine Unit
  - Monthly Drills
- Rescue/Hazmat/Logistics/Comms specialists
  - Monthly drills
  - WHITE team on standby

Federal Department of Homeland Security/United States Secret Service (USSS)

- USSS Protectee Visit – POTUS

### Urban Area Security Initiative (UASI)

- Training and Exercise Workgroup
- Grants Status Report
- Equitable Community Resilience
- Active Attacker Exercise Planning Meeting

### Incident Management Team Development:

- Superbowl planning and EAP development
- Planning and EAP development for Chinese Lunar New Year Parade

### Drone Program

Awaiting arrival of new drones

### NCRIC (Northern California Regional Intelligence Center):

- Lt. Mauberret NCRIC update report
- SAR (suspicious activity report) reporting and review of alerts
- Situational Awareness Distribution to EAP Group

### On-going Coordination/Projects:


- Disaster Manual updates & Disaster Checklist Project ongoing- Committee Chair coordination
  - New post disaster situation status mapping development meeting
- UASI grants management
- FDOC
  - Maintain situational awareness
  - Update with Hector from MIS to provide satellite phone capability in Fire Department Operations Center (FDOC)
- SFPD Operational Orders distribution

### EAP Completed:

Superbowl standby EAP

Chinese Lunar New Year Parade

# Diversity, Equity, Inclusion





***Diversity, Equity, Inclusion Office  
ADC Shon Buford***

Recent ORD Activity – February 1 – February 29, 2024

**134 Recruit Academy**

- Process preliminary panel interview results
- Select candidates to meet with CD1
- Update Fire Recruitment App

**ORD Interviews**

Interview department members for the Outreach Recruitment and Development position in DEI.

**Pipeline Peer Learning Internships Panel Discussion – 2/6**

Speak on a panel with other city departments on internships with our respective agencies.

**9910 Cohort 6**

Prepare for the upcoming Cohort of City EMT graduates.

- Schedule 9910 interviews
- Write interview questions
- Submit names to Jesusa for onboarding

**HBCU Internship Pipeline meeting**


Meet to discuss how the SFFD can support a SF satellite HBCU campus.

**Rec & Park City Job Fair - 2/3**



CCSF Workforce & Industry Forum - 2/14

## CCSF Employer Appreciation Event



You are cordially invited to attend:

### CCSF Workforce & Industry Forum

Wednesday, February 14  
9:00 – 10:30AM

Please join us to recognize our many partners who help CCSF prepare the workforce of the future!

- Network with industry peers
- Learn more about CCSF Career Education programs
- Contribute ideas about workforce trends
- Enjoy Valentine's Day treats from CCSF Culinary Arts students!

**Educated Palate Restaurant**  
CCSF Downtown Center  
88 Fourth Street, San Francisco, CA 94103

CCSF2024.eventbrite.com

REGISTER ON EVENTBRITE BY 2/9!



SWP Taskforce #3 – February 29, 2024

MLK Career Day MLK Middle School - 2/12




25<sup>th</sup> Annual Black College Expo – 2/17





# Health, Safety and Wellness





***Health, Safety and Wellness***  
***BC Matthew Alba***

**Commission Meeting Report for Health, Safety, and Wellness February 2024**

Every other Monday: Health & Safety Roundtable  
Every Monday: Meet with BHU Captain Buren  
Every Tuesday: Meet with Chief Kaialoa  
Every 2 Weeks: Working Group on Wildland and WUI Respiratory Protection  
3<sup>rd</sup> Thursday: PEER support & Critical Incident Response Team Meeting  
2<sup>nd</sup> Wednesday: Health & Safety Committee Meeting  
3<sup>rd</sup> Wednesday: SF First Responder Peer Support Advisory Committee  
3<sup>rd</sup> Thursday: San Francisco Firefighters Cancer Prevention Monthly Meeting  
4x/year: Fire Fighter Cohort Cancer Study: Women Firefighters Quarterly Meeting

**STUDIES** – funded by and collaborating with the San Francisco Firefighters Cancer Prevention Foundation (SFFCPF)

- ***Sulforaphane Study***  
Pilot study with 100 participants from SFFD of giving them sulforaphane supplements. Past studies have concluded sulforaphane has been beneficial in: providing anti-cancer, anti-inflammatory benefits, improve cognitive function, and aides in detoxification of all the harmful chemicals our bodies absorb and ingest.
- ***Nutrition Study***  
Modeled after the Netflix Documentary, “You are what you eat” Plan is to have 100 participants and randomly assign them a plant-based diet and a meat diet. The study will last for 8 weeks, estimated start time is Fall

**STUDIES** – funded by and collaborating with the International Association of Firefighters (IAFF)

- ***PPE Wear Test***  
Testing (2) different manufacturers: Lion and Fire-Dex  
Durable Water Repellent is wax based instead of PFAS  
Moisture barrier will be Stedfast, ‘Stedair Clear’ instead of PFAS  
Trial period is 60-90 days from start.

**POTENTIAL STUDY** - National Center for PTSD, Dissemination & Training Division - VA Palo Alto Health Care System

- Firefighters often experience post-traumatic injury (PTSI) and sleep problems that can impair their functioning at work and at home. However, effective therapy is typically delivered once per week over multiple months, which doesn’t fit easily into firefighter work and training schedules.

- Treating insomnia and nightmares can improve outcomes for the treatment of PTSD. Treating these problems in an intensive format would help firefighters get a full dose of treatment.
- They are recruiting firefighters to participate in a pilot study evaluating a 4-day treatment workshop to address symptoms of PTSD, insomnia, and nightmares. In a small pilot study, this treatment was recently found to be helpful for active-duty military personnel.
- If you participate in this study, you will be asked to attend a 4-day treatment workshop (4 consecutive 4-hour days scheduled during the work week) with therapists and up to 3 other firefighter participants. Firefighters from the same department will not be enrolled in the same intervention group.

UPDATE: Health & Safety Committee


Sub Committee Formed for providing the Department with a viable solution to satisfy Health Check. The SFFD is disqualified from grant funding because the Department does not have an annual health check.

***Environmental Occupational Health and Safety  
Anthony Boone, CIH, CSP, CHMM, CEI  
February 2024***

- Conducted Monthly Spill Prevention Control and Countermeasures Plan (SPCC) inspections
- Reviewed Monthly UST inspections
- Attended monthly health and safety meetings
- Scheduled to assist with station 4 tour for UCSF Occupational and Environmental Health nursing students
- CERS updates approved by Regulator
- Conducted three Ergonomics evaluations, made recommendations for correction.



# Office of Employee Health





*Office of Employee Health  
Jennifer Brokaw, MD Supervising Physician  
February 2024*

**Return to Work/ Modified Duty: 43**

**New Hire:**

- Preparing to screen candidates for the 134<sup>th</sup> H2 Academy scheduled for June 2024.
- April 2024 EMS Academy Screening: 18 Candidates Screened

**Promotion/Probation: 8**

**Monthly Summary of Work-Related Injuries and Illness Report**

- 58 = Total number of 3807 injuries/illnesses - no medical evaluation
- 49 = Total number of 5020s injuries/illnesses – underwent medical evaluation
- Top three 5020 events:
  1. COVID = 12
  2. Back = 5
  3. Knee = 5
- 35 = Number of 5020 events that resulted in time off work

**Other Activities:**


Set up in-office Audiometer for hearing screens.

1 DMV Exam for Commercial driver's license

Continued participation in Health and Safety Planning Committee



# Research and Planning






***Research and Planning (Assignment Office)***  
***A/Captain Ed Chu***

List of recent activity in the Assignment office for **February 2024**

1. Assignment Office is working with EMS Division and Community Paramedicine for on-going staffing and scheduling.
2. Assignment changes for Fire Suppression, all ranks, for staffing and promotions.
3. Vacation and IDV bids for station 49.
4. Ongoing work with Fire Prevention on staffing and new promotions.
5. Scheduled relief backfill personnel for the H-30 promotional test.
6. Scheduling personnel for the promotional H-40 exam.
7. Ongoing work with Fire Payroll for discrepancies for every pay period.
8. The EMS WDO-In-Advance continues per General Order 20 A-08. In accordance with the policy, pre-hiring 75% of open ambulance shifts seven days in advance.
9. Continues to assist Physician's Office with assigning personnel to Temporary Modified Duty Positions.
10. Continue new WDO-In-Advance Policy for Suppression members, General Order 21A-64. Pre-hiring of 50% of shortage seven days in advance on Thursday, Friday, Saturday, and Sunday.
11. Continue Mandatory Credit given WDOs for weekends to increase voluntary WDOs.



# Investigative Services Bureau





*Investigative Services Bureau  
Captain Todd Weddle  
February 2024*

**Fireboat/Energetix DOT Testing Program**

The Fireboat testing is now under the random testing program and the names are added to the draw pool daily from Datco Services.

**Random Alcohol and Drug Testing Program**

The Random Alcohol and Drug Testing Program is in compliance for the month of February.

**Post-Accident Alcohol and Drug Testing Program**

Two post- Accident Alcohol and Drug tests were administered by ISB during the month of February.

**Conditional Offer, Promotional and End-of-Probation Alcohol and Drug Testing Program**

Thirty Members participated in promotional, and end of probation Alcohol and Drug Testing. Cpt Weddle ensured the Office of Employee Health has all the necessary supplies for testing.

**Breathalyzers**

Breathalyzers at Div 2, 3 including two at the airport division have been accuracy tested during the month of February.

Three Breathalyzers have been returned from Intoximeter, all factory tested (Recalibration).

Three more Breathalyzers will be sent out next month for Recalibration.

**California Driver Licenses (CDL)**

Cpt Weddle continues to monitor all Dept members Drivers Licenses via CA DMV Pull Notifications.

**Training**


Cpt Weddle completed an online training program: Marijuana essentials, How to maintain and adjust policies with the new California state laws on the use of Cannabis.

**Background Investigations**

Background investigations for the 25<sup>th</sup> H3L1 class have been completed. All relevant information regarding each candidate was delivered to Chief Tong, Chief Treff, And Chief Chocker to assist them in making the final selections for the class.



# Support Services





*Support Services – ADC Michael Mullin  
February 2024*

**FACILITY MAINTENANCE & PLANNING (June Waechtler, SFFD)**

- A total of 127 requests for service were initiated during the month of February.
- 107 service orders were completed and closed out in February.

**PLUMBING**

- Twelve service calls were placed to resolve minor plumbing issues (faucet, toilet, urinal repairs; clogged sinks, shower drains) in the month of February 2024. All issues were addressed by SFFD's new plumber.
- Two sewage backup were reported during this month (FS 26, 34).
- No new water heaters were installed in February 2024.

**HVAC/HEATING/BOILER**

- FS 23: Heater in Officer's Room needs to be replaced including new t-stats, on-off switch. Drying Room needs new heater and exhaust fan. Modifying controls to include timer and on/off switch in or outside Drying Room. Waiting for quote from DPW's Steamfitters Shop for two heaters, one exhaust fan and the necessary control work. *Status Update: Quote received from DPW; in for ADC of Support Service's review.*
- FS 5: Boiler needs new flue to be fabricated by DPW Sheetmetal Shop; after fabrication and installation of new flue, DPW Steamfitters will run new drain and condensate neutralizer. DPW's Steamfitters Shop determined that this work should be reassigned to DPW's Sheet Metal Shop. Waiting for quote for fabrication from Sheet Metal Shop. Quote received from DPW's Sheetmetal Shop; in for ADC of Support Service's review. Scope of Work has been approved by Support Services and material is in procurement. *Status Update: Waiting for work to commence.*
- FS 28: Flushed entire heating system and strainers of fan coil and air handlers; will replace 3 t-stats. Pump was replaced and 2 of the 3 T-stats have been replaced. The last of the 3 T-stats installed in March. New equipment is not syncing with older equipment plus multiple zones with inadequate heat. Additional control valves and thermostats are needed. Quoted 3 days labor plus \$3,000 parts which was approved by ADC Mullin. New thermostats and control valves have been received and need to be installed. Installation scheduled for mid-July. New control module was installed on air handler. T-stats and control valves still need to be added to the 4 heating zones. We are complete with 3 of the control valves and t-stats. Steamfitters need to install 2 more control valves (which were buried in ceiling). All new thermostats and control valves have been replaced. Additional issues remain: HHW pump is making grinding noise and control valves on the roof units are becoming severely compromised by exposure to the elements. DPW proposing to replace one pump and 2 control valves with weather shield for the roofing units. Waiting for equipment and labor cost estimate. The new pump and valves with the weather shield comes to \$4,600 installation will take approximately 2 men to install in two days. Waiting for

ADC of Support Services approval to proceed. Approved by Support Services. Waiting for parts to be procured. *Status Update: Material is in; waiting for labor. New control valves were installed and heat is on in the dorm and other areas of station. Insulating of rooftop is next. Steamfitters are monitoring the heating system's operations.*

- FS 14: New pulleys, motors and belts were installed on the station's exhaust extractor system to improve intake. Fan not performing as designed. A rep from Nederman (manufacturer of the exhaust extractor) came on-site for inspection, and recommended a different exhaust fan for the exhaust extractor. HVAC installation is complete. Nederman exhaust fan had to be replaced and has been ordered; ETA is 3 months. DPW Steamfitters are still waiting for fan procurement. Issued PO to Air Filtration on 5/25/23. Fan expected to be delivered mid-October. New fan has arrived. DPW anticipates swapping out unit will take two men two days of labor to accomplish. Installation anticipated to be completed in January, 2024. *Status Update: Replacement fan arrived; waiting for labor.*
- FS 22: Re-circ pumps need to be replaced. DPW Steamfitters to conduct walk thru with Support Services then provide estimate for re-pipe. Moving forward with estimate for re pipe. *Status Update: Waiting for funding transfer.*
- FS 9: ESTIMATES RECEIVED from DPW Steamfitters to replace 3 rooftop HVAC units: \$149,701.72. Submitted approval to DPW/BBR to proceed with work as quoted. DPW Steamfitters submitted a quote for new equipment on 7/31/23. Equipment is due to arrive shortly. Given that FS 26's furnace install is nearing completion, DPW Steamfitters can start on FS 9's AHU replacement. Roof will be open for 1 week while sheetmetal is building curbs for the new units. *Status update: Postponed until 1 week of clear weather is in forecast.*
- FS 13: ESTIMATE RECEIVED for Furnace/Forced air units in dorm; price also includes replacing exiting ductwork: preliminary estimate \$80,000. Awaiting formal ESTIMATE from DPW/BBR. DPW's Steamfitters made a temporary repair, however 2/4 zones have bad heat exchangers and gas is locked out. Troubleshooting is continuing. Unit is working with temporary repair in place. Received estimate for \$104,888.00. Waiting for ADC of Support Services to approve quote. *Status Update: Approved by Support Services. Waiting for labor availability and funding transfer.*
- FS 26: ESTIMATE RECEIVED for Furnace/Forced air units: \$137,211.66. Submitted approval to DPW/BBR to proceed with work as quoted. DPW Steamfitters submitted quote for equipment on 7/31/23. Waiting for PO. Heating units have arrived. Demo will be scheduled with DPW Sheet Metal and the SFFD. Waiting on DPW Steamfitter's availability. Equipment delivered to rooftop of Station. Waiting for ductwork to be fabricated. Flue piping is 100% complete. After sheetmetal is completed, they will finish drain piping and start unit up. *Status update: Waiting for labor.*
- FS 12: Boiler re-pipe proposal. Received revised quote from DPW Steamfitters \$ 72,025.26. Waiting for ADC of Support Services to approve quote. *Status Update: Approved by Support Services. Waiting for labor availability and funding transfer.*

- FS 41: Boiler controls proposal. Received revised quote from DPW Steamfitters \$ 23,559.83. Waiting for ADC of Support Services to approve quote. *Status Update: Approved by Support Services. Waiting for labor availability and materials.*
- FS 25: New radiator needed in Ladies Locker Room. Unit costs \$9,000 plus \$1,000 in parts. Anticipate 30 hours of labor needed. *Status Update: Waiting for ADC Support Services to sign off on proposal.*
- FS 37: RADIATORS It was discovered that 17 radiators need new valves to control on/off. Nine (9) of the units do not work. Waiting for proposal to change out all valves. DRYING ROOM Drying Room Heater needs a 3-way valve and an outdoor air override that needs to be installed. Proposing two men to take nine (9) days, plus \$3500 in parts. The heat is on in the Station and the new program settings are adequate to get thru the winter. Work will need to be done when they are permitted to shut Boiler down for a few days. *Status Update: Waiting for formal quote to be sent to ADC Support Services for sign off.*
- FS 19: Drying Room motor needs to be replaced. *Status Update: Waiting for formal quote to be sent to ADC Support Services for sign off.*
- FS 43: DPW Steamfitters are investigating intermittent heat issues on 1<sup>st</sup> Floor. *Status Update: Waiting for findings.*

#### CEMENT/ASPHALT

No major cement issues were reported.

#### EXHAUST EXTRACTORS

FS 42, 14, 33 and 14 have reported issues with station's exhaust extractor. *Status Update: Repairs completed and all have been returned to service.*

#### GENERATORS

Continued with scheduling and performing annual maintenance service and load bank testing on the following station generators:  
FS 13 and 29 have been completed.

#### GLASS/WINDOWS/SCREENS

No major glass/window/screen issues were reported.

#### CARPENTRY

No major carpentry issues were reported.

#### ELECTRICAL

No major electrical issues were reported.

#### LANDSCAPING

Requested DPW/Bureau of Forestry to perform site inspection of the trees surrounding FS 10 (over 80 trees in total) to determine if any were diseased, at risk of toppling, etc. Site inspection was performed; waiting for a written report on findings but nothing needed immediate attention. A site visit with BUF on May 11<sup>th</sup> revealed that several trees need significant pruning and thinning. Waiting for written estimate for tree trimming. Received estimate to remove large overlapping branches that overhang

station parking lot, back of building plus work to include elevating branches over sidewalk and parking spaces: Crew of 5 for 3 days \$20,959.34. All 80 plus trees are within the Fire Department's property line and are not funded for maintenance through the Public Works Street Tree SF Program, therefore, we are responsible for all maintenance. Forwarded estimate to CFO to schedule work for next fiscal year. Next trim should be scheduled within the next 3-5 years. ADC of Support Services will meet with CFO in August to discuss this FY's budget and determine how to proceed. Project on hold as other more pressing issues must take precedence. *Status Update: Received approval for funding. Waiting for labor availability.*

#### PAINT

No major paint issues were reported.

#### PEST MANAGEMENT

No major pest management issues

#### **E.S.E.R.—Emergency Firefighting Water System (EFWS), SFPUC**

- Clarendon Supply EFWS Pipeline – Construction contract continued. Expect completion February 2024.
- Fireboat Manifold – Planning for new pipeline and fireboat manifold near Fort Mason Pier 2 and Pier 35.5 for fire suppression continued. At Fort Mason, interim measure was implemented per coordination with SFFD, National Park Service (NPS), Fort Mason Center (FMC) and City Distribution Division (CDD). Expect Alternative Analysis Report (AAR) for the permanent repair by May 2024.
- Vicente EFWS Pipeline – Construction contract continued.
- Potable Emergency Firefighting Water System (PEFWS) project – Continued design for Contract A from Lake Merced Pump Station to Sloat Blvd/19th Ave. Design for Contract B (from Vicente Street / 23rd Ave to 42nd Ave / Lawton St.) expects to start February 2024.

#### **E.S.E.R. BOND 2010 NFS – Updates through February 2024**

##### **Additional Focused Scope Program (Michael Rossetto, San Francisco Public Works):**

##### **Emergency Generators:**

- o **Fire Station 14** – Scope of work: replacement of existing generator with new rooftop generator, new subgrade fuel fill port at the sidewalk in front of the station, and new fuel piping from sidewalk to generator.
  - SFFD has requested investigation into code allowances for redesign to eliminate fuel piping scope and replacement of the existing generator at grade. A meeting with the BOA led team and the Fire Marshal will be scheduled.
  - Building Permit issued on 6/17/21.
  - 8/23/23 SFFD directed this project to return to holding status due to emerging priorities.
  - 1/31/24 Initial redesign meeting with SFFD, DPW & Chris. Richards, GHD electrical engineer.

## **E.S.E.R. BOND 2014 NFS – Updates through February 2024**

### **Seismic Improvement Program (Magdalena Ryor, San Francisco Public Works):**

• **Fireboat Station 35 (\$50.5M)** – Certificate of Final Completion was issued on November 11, 2022. Final Payment Application to Swinerton/Power, JV was approved on 7/10 followed by the final release of retention on 7/12/2022. Project is in the Warranty Period.

- [M. Rossetto] FS35 Security gate enhancement has emerged as a high priority for SFFD. Contractor procurement is completed with the construction NTP issued 1/22/24. The contractor will be required to obtain permits from BCDC and the Port.



### **Focused Scope Program (Michael Rossetto, San Francisco Public Works):**

*Total Funding allocated for the Focused Scope Program is \$21,407,279, approved by SFFD on 8/17/17. Work is complete in 8 of 9 of the Focused Scope categories comprising Roofing, Apparatus Bay Door Replacements, Exterior Envelope Improvements, Windows, Showers, HVAC/Mechanical, Sidewalk/Slabs, and Security Access Control. Work continues to progress through the last scope category, Generator Replacements.*

#### **Emergency Generators:**

**FS 2** – Scope of work: replace existing rooftop generator set, structurally strengthen roof structure to support new fuel tank with capacity for 72-hour run time and provide new fuel fill port and piping to generator.

- This project is complete.

**FS 19** – Scope of work: replace existing generator at grade and replace main electrical panel.

- Job Order Contract (JOC) has been approved for MIK Construction with the construction NTP issued 1/22/24.
- 2/9/24 Pre-construction site visit with MIK.

#### **Exterior Envelope:**

○ **Package 1 (FS 8, 20, 23, 29)** – FS 8, 20, and 29 are complete; On 1/15/21, SFFD requested a hold on FS 23 painting due to other priorities.

○ **Package 2 (FS 24, 34)** – This project remains on HOLD initially placed at the request of Capital Planning in order to provide supplemental funding to the Police TC&FSD project. It is

now expected that those funds will be returned to the SFFD for allocation to a priority project, possibly FS24 and/or FS34.

o **FS 17 & 31** Exterior Envelopes were requested as new projects by SFFD in August 2023, both as lower priorities. These were approved by the Capital Planning Committee for use of ESER 2014 interest. A waterproofing consultant is recommended to determine corrective measures and potential costs.

**Miscellaneous:**

FS35 Security Fence Enhancements, FS17 Boiler Replacement & FS 29 Apparatus Bay Door Replacement were requested as new projects by SFFD in August 2023. These are ranked as the highest priority (most urgent) projects after the Network Modernization project.

o **FS 35** – See Fireboat Station 35 description.

o **FS 17** – ON HOLD per SFFD 12/12/23 email.

o **FS 29** – DPW-BOA drawings & spec updates completed in December 2023. Project initiation procedures (RAMS, SAR) will be completed by February 2024 allowing JOC procurement.

- 2/21/24 JOC announced to Rubecon.
- 2/29/24 Site visit with Rubecon (& potential subcontractor Union Door). JOC fee proposal in progress.

**Network Modernization Project (Michael Rossetto, San Francisco Public Works):**

Survey existing network infrastructure and document recommended improvements at all fire stations. The first surveys were performed on 1/17/23 at FS 29 and 37. Additional surveys and documentation have occurred at fire stations:

- 1/17/23: Fire Stations 29 and 37.
- 3/7/23: Fire Stations 25, 17, 49 (ADF), 9, and BOE at 1415 Evans.
- 4/4/23: Fire Stations 38, 5, 10 and 16
- 4/18/23: Fire Stations No. 7, 2, 28, 41, Chief’s Residence.
- 5/16/23: Fire Stations 3, 32, 42, 44 and BOE at 2501 25th.
- 6/21/23: Fire Stations 20, 39, 19, 15, and 33.
- 7/5/23: Fire Stations 1, 4, 8, 13, and 35
- 7/19/23: Fire Stations 12, 21, 22, and 31
- 8/8/23: Fire Stations 40, 18, 23, 34, 14 and 51
- 9/6/23: Fire Station 48, DOT at Treasure Island and 51 (revisit with Presidio Trust Fire Marshal) and other locations requiring more information.

Survey documentation has been completed by the architectural team and reviews with DT and DPW have also been completed. DPW has met with the Planning Department who has categorized the project as “not a project” which eliminates the need for further review by Planning. This eliminates approximately 3-6 months from the schedule. Architectural drawings & specifications are underway to be used for JOC procurement. Hazardous materials surveys are required to determine where abatement services will be required prior to construction. Consultant as-needed procurement is underway for Ring 3 and Ring 1 stations.

**E.S.E.R. BOND 2020 NFS – Updates through February 2024**  
**New Fire Training Facility (Scott Moran, San Francisco Public Works)**



**Budget:** \$275M

**Phase:** Planning (Concept Design)

**Schedule:**

Estimated Start of Construction – Fall 2025

Estimated Substantial Completion – Fall 2028

**Highlights:**

- The draft report from SCS Engineers was delivered in January 2024 for projected smoke emissions from the fire training facility. Additional supporting material was being assembled in February and all will be submitted to Planning for review and consideration in March 2024.
- The Street Vacation Application was submitted in January 2024, along with the updated General Plan Referral for the vacation of Hawes Street, Bancroft Avenue, and Griffith Street. All three streets are undeveloped, “paper streets.” The plan is to reach out to the community in Spring 2024 to update them on the project before legislation is introduced.
- The estimates on the 90% Concept Design package (released 1/22/24) were evaluated and reconciled in February. Goal in March is to look at site consolidation and value engineering options to bring the estimates back in line with the target “Design-To” budget. Plan is to proceed into Schematic Design in April.
- A combined RFQ and RFP (Request for Qualifications & Request for Proposal) for Construction Manager/ General Contractor services is targeted for release in Spring 2024 with progress information from the Schematic Design process informing the process.

**Fire Station 7 Replacement (San Francisco Public Works)**

**Budget:** Expected budget of the Fire Training Facility does not create funding opportunity for the FS 7 project

**Phase:** Suspended

**Schedule:** N/A

**Highlights:** N/A

**P.H.S. BOND 2016 NFS – Updates through February 2024**

The total funding allocated for Neighborhood Fire Stations is \$9.1M.

**Seismic Improvement Program (Michael Rossetto, San Francisco Public Works):**

- **Hose Tower Removal & Roofing (FS 6, 11, 12, 21, 38)** – Complete.
- **Hose Tower Removal & Replacement (FS 15)** –  
December 2023 JOC fee proposal was received and is in excess of the \$1M threshold. Design-bid-build will be pursued, adding approximately 6 months to the start of construction. SFFD has requested minor design changes with the addition of electrical outlets and a ship’s ladder in lieu of a vertical ladder to the roof. BOA will be revising the design and will review with SFFD, anticipated February 2024.

**Focused Scope Program (Michael Rossetto, San Francisco Public Works):**

**Emergency Generators:**

• **FS 37 & 44:**

- Generators are in fabrication. The contractor has indicated that the 64-week lead time may be reduced but is yet to confirm a new delivery date.
- Project was bid on August 3, 2022; BBJ Electric was the sole bidder. CMD deemed BBJ nonresponsive due to LBE compliance issues, but on September 6, 2022, CMD issued a compliance memo that BBJ had remedied their LBE requirements.
- On December 16, 2022, the PW Commission awarded this project to BBJ Electric.
- The award package was sent to BBJ on December 27th.
- Construction NTP was issued on 3/27/23.
- The 60kw generator originally specified for FS 37 is no longer compliant, due to a change implemented by the Bay Area Air Quality Management District (BAAQMD). The 80kw generator specified for FS 44 is still compliant, so after meeting with SFFD, the team resubmitted to DBI to change the FS 37 generator to match the 80kw generator. The permit was issued on 9/20/23. The generator orders have been made. The generator lead time is now anticipated to reduce from 15-17 month to 10-12 months allowing on-site construction activity to likely start ahead of schedule in April-May 2024.

• **FS 18:**

- On 4/13/23 funding was made available by way of reallocation of funds back to PHS NFS from PHS ADF
- DPW-BBR/BSSR declined the work in January 2024. JOC procurement is underway.
- PW Regulatory Affairs (RA) & Site Assessment & Remediation (SAR) work is complete.
- 2/21/24 JOC announced to MIK.

## **DEPARTMENT ENGINEERING (Stationary Engineer Avo Sarkissian, SFFD)**


- Ongoing and routine maintenance at Fire Stations, HQ and ADF.
- Funds have been transferred to SFWD for replacing HQ main water back flow device. No date has been set for install.
- HQ Elevator modernization quote was submitted to CFO for viewing.
- 698 second street needs the gutters waterproofed. Estimates have been obtained and submitted to ADC Mullin for approval.
- We are looking into upgrading the stations underground fuel monitoring panels.
- Station 2 sewage ejector pump upgrade. DPW completed.
- Station 17 Boiler replacement cost proposal from outside vendor was received and forwarded to ADC's.
- Station 26 HVAC replacement has begun by DPW trades no date has been set for completion. As of 3/12/24 90% completed.
- Station 9 HVAC replacement units have been received. Work will begin following the completion of Station 26.

## **BOE/FLEET MANAGEMENT**

- The fourth Ferrara TDA was delivered but is awaiting repairs that were discovered during delivery.
- The Second and 3<sup>rd</sup> Rosenbauer Hose Tender is set for Completion and Final Inspection in May.
- 4 Braun Northwest Type-1 Ambulances are due for Final Inspection Mid-April
  - Additional 3 Braun Northwest Type-1 Ambulances are due for Final Inspection Mid-May
- One additional Rosenbauer TDA purchased and awaiting prebuild conference in May. In process of ordering:
  - 3 ambulances
  - 3 command vehicles
  - 3 Fire Prevention vehicles
  - 1 Arson Investigation Truck
- BOE is researching and developing:
  - Idle-mitigation policies and practices for SFFD fire apparatus
  - Seeking a Grant for SFFD EV Charger Implementation
  - EV Implementation Plan to transition Dept. from Internal Combustion Engines (ICE) to Hybrid-Electric to full Electric Vehicle (EV) fleet.
  - EV Fire Engine Spec
  - One EV charging station has been approved for HQ through Grant Funding



# Earthquake Safety and Emergency Response (ESER) Bond






***Earthquake Safety and Emergency Response (ESER) Bond***  
***Assistant Deputy Chief Garreth Miller***  
***February 2024***

- New SFFD DOT Construction
  - Cost Estimated at \$160 million, currently undergoing site reconfiguration and value engineering to reduce costs to the \$145 million "Design to" budget
  - Public Works reports project actual spending \$5,028,895
  
- Fire Station 35
  - Floating station warranty ended
  - Warranty repair requests documented and submitted to the builder
  - Completion of warranty repairs in progress
  - Security fence improvements permit applications and approvals submitted
  
- Network Modernization Project
  - Public Works is engaging a contractor to assess the stations for lead paint and asbestos hazards and determine any needed abatements prior to construction
  - Department of Technology is continuing design of the fiber optic cabling outside of the fire stations
  
- Neighborhood Fire Stations
  - DOT Fire Escape railing upgrade – Notice to proceed issued, site visit with general contractor completed
  - FS 14 Generator Replacement – Value engineering the design to eliminate fuel piping and reduce costs
  - FS 29 Apparatus Doors – Site visit with general contractor Rubecon and potential sub-contractor, Union Door, completed
  - FS 18 Generator Replacement – Contractor announced - MIK
  - FS 19 Generator Replacement – Site visit with contractor MIK completed
  
- FY24 Roofing Program
  - Repairs to SFFD HQ roof estimated at \$52K for construction, \$10k for project controls
  - Fire Station 9 Roof replacement proposed as a project



# Human Resources





***Human Resources  
Maryann Poon  
February 2024***

Employee Actions

Reporting the following PERMANENT PROBATIONARY appointment effective February 20, 2024:

*1042 IS Engineer-Journey*

Veratsennik, Taras (vice: tx'd from 6281 position)

Reporting the following PERMANENT PROBATIONARY appointment effective February 26, 2024:

*5201 Junior Engineer*

Louis Ghale, Raymon (vice: tx'd from 5215 position)

Reporting the following TEMPORARY EXEMPT appointment effective March 11, 2024:

*H-8 Per Diem Paramedic*

Green, James (vice: Temp Fund)

Reporting the following PERMANENT (reinstatement) appointment effective March 2, 2024:

*H-2 Firefighter*

Tse, Robi S. (vice: Frederick Calonico III)

Retirements

Communication received from Retirement Board indicating the following member has retired:

<i>Name</i>	<i>Rank</i>	<i>Retirement Date</i>
Farnow, Kelly R	H2	February 18, 2023
Needham, Eileen	H2	February 1, 2024

Separations

<i>No. of Members</i>	<i>Rank</i>
8	H2 Firefighter
1	9910 EMT Trainee



***Human Resources  
Lucy Chu  
February 2024***

**Leaves of Absence with Pay**

Submitting requests for leaves of absence with pay for the time period from December 2023 through April 2024 for the following:

<i>No. of Members</i>		<i>Rank</i>	<i>Total Amount of Leave (Days)</i>
1		H30 Captain	3
3		H20 Lieutenant	14
1		Training Staff	11
6		H3 EMT/PM/FF PM	34
5		H2 Firefighter	11
1		Civilian	16
		<b>Total Number of Days with Pay</b>	<b>89</b>

**Intermittent Leaves with Pay**

Submitting requests for intermittent leaves with pay for the time period from November 4, 2023 through April 28, 2025 for the following:


<i>No. of Members</i>	<i>Rank</i>	<i>Dates of Leave</i>	
4	H20 Lieutenant	Feb. 9, 2024	- Mar. 20, 2025
7	H3 EMT/PM/FF PM	Jan. 26, 2024	- Apr. 2, 2025
4	H2 Firefighter	Feb. 7, 2024	- Apr. 15, 2025
2	Civilian	Nov. 4, 2023	- Apr. 28, 2025

### Leaves of Absence without Pay

Submitting requests for leaves of absence without pay for the period from February 2024 through August 2024 for the following:

<i>No. of Members</i>	<i>Rank</i>	<i>Total Amount of Leave (Days)</i>
1	BFP Staff	16
1	H3 EMT/PM/FF PM	7
1	H2 Firefighter	1
	<b>Total Number of Days without Pay</b>	<b>24</b>

# Public Information Office





*Public Information Officer  
Capt. Jonathan Baxter  
February 2024*

**REVOLVING MONTHLY OUTREACH**

- Multiple public safety announcements were provided throughout the month.
- Engine companies continue to distribute fire prevention and education material on calls or the public.
- Coastal Rescue companies continue to give Surf Hazard Education to the community while on calls or while out in public (Targeted to Ocean Beach Area)
- Cliff Rescue units provide rescue and animal safety community outreach in areas like Fort Funston.
- Recruitment efforts continue.
- The "See the Red Lights Pull to the Right" campaign for yielding to emergency vehicles is striking comments from the public regarding what to do when they see an emergency vehicle.
- Bicycle safety messages on social media and public areas promote safe riding habits, wearing helmets, following traffic laws, yielding to pedestrians and emergency vehicles, and more. These efforts are to help reduce bicycle-related accidents and injuries.
- Pedestrian Safety and distracted driver safety messages on social media: "Look don't like" (referring to texting), yield to pedestrians, and share the road with a bicyclist, to name a few.
- Pet safety tips for fire and environment-related issues are placed on social media and shared with media outlets. Examples include: Do not forget your pets when making a home, work escape, or disaster plan.
- Information on the station rebuilds and the **ESER 2014 BONDS** has been posted on social media to help keep the community informed.
- The Department has joined a national fire Service campaign: "Close your Door before you Doze." These efforts encourage closing bedroom doors at sleep to increase your chances of survival or saving during a fire. The temperature outside a door can be 1000 degrees, and in the bedroom with a closed door, it is 100 degrees.
- The Department has teamed up with D.E.M. to promote "When to Call 911" campaign to help reduce non-emergency calls to 911.
- The Department worked with SF-Environment to promote fire extinguisher disposal.
- The Department assisted SF-Environment with battery safety information and disposed of them properly. When improperly disposed of, old batteries can cause fires. To learn more, visit: [www.sfbatterysafe.org](http://www.sfbatterysafe.org)
- Continuous monitoring of storm/weather/wind advisories and warnings.

## **FEBRUARY-SPECIFIC OUTREACH BY THE PIO**

- Storm Safety
- High Surf Dangers
- Lithium Batteries
- Candle Safety
- Heater Safety
- Black History Month
- High Wind Warnings
- Flower Fair – Lunar New Year
- Safe Driving around Emergency Vehicles
- Disaster Preparedness
- Increase in calls during storms statistics
- Super Bowl safety
- Bay Bridge Traffic Updates
- Fireworks Safety
- Window and balcony Safety
- Fire Engine responsibilities
- Chimney Safety
- Highway 101 Incident updates
- Ladder Truck Responses
- Child Fire Safety
- Street Crisis Interventions
- Earthquake Safety
- Chinese New Year safety
- Lunar New Year Parade
- Academy 133 Update
- Exit Drills in the Home

## **EVENTS AND COMMUNITY ENGAGEMENT**

- Feb 1- SFMTA Safety around Fire Operations
- Feb 2- BART interagency drill
- Feb 3 – Chinatown Flower Fair parade and gathering
- Feb 4- BART interagency drill
- Feb 5 – Hayes Valley Public Safety Meeting
- Feb 9 – Academy of Art Mural Project Kick-Off Meeting
- Feb 10 – Lunar New Year Celebration at Portsmouth Square
- Feb 14 – Fire Commission Meeting, DMACC Meeting
- Feb 15 – SF Chronicle Reporter Ride Along

- Feb 16 – Academy of Art tour of Chief’s Residence, CP Event at 555 Stevenson
- Feb 17 – SFFF Toy’s Event
- Feb 18 – SFFCU Grand Re-Opening
- Feb 18- Meeting with Lions for awards ceremony in 2024
- Feb 21 – President Biden arrives, DMACC Meeting
- Feb 21- Chinese New Year Celebration at City Hall
- Feb 24 – Lunar New Year Parade
- Feb 27 – FEMA Liaison Class
- Feb 29 Sf Black History Month Celebration
- Feb 29 – Hose Tender Demonstration

**CLICK FOR MEDIA CLIPS FROM FEBRUARY 2024**

- Total National TV Audience: 20,176,457
- Total National TV Publicity USD 2,981,247
- Total Local TV Audience: 4,162,119
- Total Local TV Publicity USD 1,080,313
- Total Radio Audience 18,725,081
- Total Publicity Value USD 38,238
- Total Online News Audience 12,138,177,171
- Total Online News Publicity USD 172,640,501

**FEBRUARY 2024 CALLS FOR SERVICE OVERVIEW**

- EMS 5057
- FIRE 3948
- 1-ALARM: 9
- FIRE/EMS 5558
- Water rescue/drowning 9
- Outside Fires 558
- Behavioral Emergency 875
- Overdoses 579
- Gas Leaks 118
- Mutual Aid: 0
- High Angle Rescue: 1
- **Total: 14,563**

**INCIDENTS THAT THE PIO COVERED/RESPONDED TO:**

**\*\*\* This is NOT a complete list of calls for service; it reflects only the Calls the P.I.O. responded to/covered\*\*\***

**FIRE INDEX: 1-ALARM—2-ALARM—3-ALARM—4-ALARM—5 ALARM—SIB  
SMOKE/SMALL FIRE IN BLDG**

**RESCUE INDEX: WATER-RELATED—LAND-RELATED**

**1<sup>st</sup> \_**

- 0844-BOX 240320693 321 Noe
- 1500 BOX 240321925 2425 Geary Kaiser Hospital

**2<sup>nd</sup> \_**

- 1328 BOX 240331697 1 Alcatraz Island
- 1332 3.4 Earthquake Near SF ZOO
- 1414 WF 240331802 313 4th Ave- Cottage in back of property extinguished by Sprinklers.
- 1555 BOX 240332213 665 Eddy Street #5
- 1617 BOX 240332293 119 Duboce
- 1822 BOX 240332715 729 Jones
- 2035 BOX 240333116 482 JOOST

**3<sup>rd</sup> \_**

- 0223 BOX 240333544 4418 23rd Street
- 0927 835 O'Farrell WF
- 1004 895 Sutter St Full Box
- 1114 895 Sutter St Full Box
- 2348 650 Eddy Full Box

**4<sup>th</sup> \_**

- 0409 1160 Mission St Full Box
- 0843 351 Turk #2 SIB
- 1200 Van Ness SIB
- 2250 215 Fremont SIB

**5<sup>th</sup> \_**

- 0210 880 Geneve SIB
- 1807 BOX 240362693 1600 15th Street
- 1903 BOX 240362865 2750 Noriega
- 2014 Box 240363063 222 Beale

**6<sup>th</sup> \_**

- 0202 BOX 240370134 1056 Munich
- 0513 BOX 240370297 284 12th AVE
- 0644 WF 240370419 223 Chenery
- 1253 3rd / Mission Vault Fire

**7<sup>th</sup> \_**

- 0232 90 Bartlett Full Box

#### 8<sup>th</sup>-

- 0130 41 Jones SIB
- 1510 Box 240392052 1855 15th Street
- 2318 Box 240393491 29 Grijalva Drive

#### 9<sup>th</sup>-

- 1712 Bayshore / Cesar Chavez Large Outside Fire
- 1730 Pine / Sansome Full Box
- 1913 Bush / Jones Full Box

#### 10<sup>th</sup>-

- 0252 705 Natoma WF
- 0616 25 Essex Full Box
- 1321 450 Jones
- 1433 1346 12th Ave SIB
- 1519 Surf Rescue Ocean Beach 1 victim rescued by SFFD/CHP
- 1651 Cliff Rescue Fort Funston 1 victim rescued by SFFD/CHP
- 1819 2727 Franklin
- 2215 735 Geary SIB small trash fire one burn injury with 3rd-degree burns

#### 11<sup>th</sup>-

- 1114 WF 1-Alarm 240421130 1204 MARINER DRIVE TI
- 1525 BOX 240421827 1888 Geneva
- 1527 BOX 240421828 3365 Cesar Chavez
- 1627 SURF RESCUE Ocean beach at Lincoln 1 person Rescued CHP SFFD GGNRA
- 1910 BOX 240422352 1667 19th AVE
- 1951 BOAT RESCUE SF BAY ½ MILE OUTSIDE GGB 2 RESCUED BY SFFD
- 2341 BOX 240423114 716 41st Avenue

#### 12<sup>th</sup> -

- 0559 BOX 240430384 175 6th Street
- 1369 Sacramento SIB

#### 13<sup>th</sup>-

- 0349 1301 Indiana SIB
- 1325 500 Skyline Dr. High Angle Rescue
- 1333 977 Oak Full Box
- 1620 440 Eddy Full Box
- 2219 634 Powell Full Box
- 2323 Pier 39 Full Box

#### 14<sup>th</sup>-

- 150 9th St Full Box
- 1046 36 Farallon's FIB WF

■ **1710 2150 Embarcadero SIB WF**

**15<sup>th</sup>-**

- **0119 1098 Le Conte SIB**
- **1300 BOX 670 LARKIN**
- **1753 BOX 240462547 1299 LOMBARD**
- **1800- ON VIEW PUBLIC ASSIST 2ND AT TOWNSEND**

**16<sup>th</sup>-**

- **0051 BOX 240470083 24 FRANKLIN**
- **1307 WF 2525 LYON**
- **1536 Sutter/Jones Full Box**
- **1823 5767 Mission Full Box**
- **2038 81 9th St Full Box**

**17<sup>th</sup>-**

- **1018 737 SIB**
- **1328 617 Jackson**
- **1625 Aquatic Park Bay Rescue**
- **1641 737 Post SIB**

**18<sup>th</sup>-**

- **0912 BOX 240490764 150 Otis Street**
- **1200 on view open flame at an encampment across from FS 49**
- **1318 BOX 240491455 30 Quickstep Lane**
- **1607 HAZMAT 625 Bush Street**
- **2151 BOX 240492801 25 Essex Street**

**19<sup>th</sup>-**

- **0550 BOX 1011 Quesada**
- **0753 BOX 240500547 39 Turner**
- **1005 California/Taylor Assist SCRT3 Combative patient**
- **1511 1035 Bush Full Box**

**20<sup>th</sup>-**

- **0023 1020 Bush Full Box**
- **2035 737 Hyde #303 FIB**

**21<sup>st</sup>-**

- **0853 BOX 240520716 Jones at O'Farrell**
- **930 BOX 680 Mission extinguished an electrical fire in the valet room**
- **1520 BOX 240521980 400 Somerset Street**
- **1803 BOX 240522533 1835 Noriega**

■ 2040 BOX 240522909 410 Winston

22<sup>nd</sup>-

- 0130-0700 CELL PHONE OUTAGES
- 0935 EARTHQUAKE 3.2 Fremont
- 1552 BOX 240532361 430 44th Ave
- 2318 BOX 240533653 55 Mason Street #211

23<sup>rd</sup>-

- 0555 OUTSIDE FIRE Polk at Eddy

24<sup>th</sup>-

- 1321 750 Font Full Box
- 2048 481 Minna Full Box

25<sup>th</sup>

- 0050 835 Turk Full Box
- 0214 605 Jones Full Box
- 3528 22nd St. WF
- 1995 Chestnut St #108

26<sup>th</sup>-

- 1017 220 Golden Gate #413
- 1420 25 Chaves WF
- 2147 1321 Mission #616

27<sup>th</sup>-

- 0718 1125 Stanyan St. #4
- 999 Fell #3

28<sup>th</sup>-

- 0156 776 Geary #201

29<sup>th</sup>-

- 1203 Grass Fire 1000 Revere
- 1204 CAR FIRE 280SB at Monterey
- 1400 Medical aid Camper outside of CQ
- 1435 BOX 240602004 7024 California Street
- 1654 BOX 240602421 311 Grove
- 1841 BOX 240602748 1864 Larkin #4
- 2053 BOX 240603072 970 Geary Street
- 2103 BOX 240603153 1129 Stanyan #5

## **SOCIAL MEDIA RESPONSES:**

1. X (Twitter): *“I was that victim; thank you, SFFD.” In reference to a 2022 fire*
2. Facebook: *“Alright! Go Truck 7!”*
3. Instagram: *“Lots of overhead wires to worry about” In reference to an Engine on scene.*
4. Citizen App: *“Handled swiftly by SFFDPIO”*
5. Threads: *“Amazing group of people there!”*

## **FUNCTIONS:**

*(M.O.D. = daily operational duties)*

- MOD - Youth outreach engine based
- MOD - Listos programs
- MOD - NERT programs
- MOD - Coastal safety outreach events
- MOD - School visits
- MOD - Community-Based Organizations (C.B.O) visits
- MOD - Outreach on wildland fire safety
- MOD - Fire Preparedness events by the P.I.O.
- HRT training with CHP
- FEMA Liaison Training
- Live Burn training
- PALS EMS training
- PIO Crises Communications Class
- Lithium-ion battery Safety information for new legislation
- Mission High Fire programs
- New Hose tender training and demonstration

## **PIO ACTIVITIES**

1. 82 Meetings with city, community, federal, and state entities are covered.
2. 106 News interviews were conducted.
3. Responded to 112 incidents.